INSTRUCTION FOR BIDDING

Keystone Trade Center
Bucks County PA

02/20/2025

POINT OF CONTACT:

Matthew Tracy will be primary point of contact regarding RFI, scope of work, and submission of bids.
Please contact through Building Connect

BID RESPONSES:

Bids shall be submitted by March 3rd, 2025 at 5:00 PM EDT

Include your proposal, qualifications and exclusions, and subcontractor qualification form as part of your bid response.

Include your proposed markup on change order work for all overhead and profit.

Include all alternatives requested.

Include any voluntary alternate pricing for any potential cost savings.

Include a list of lead times for all "long lead" materials/ equipment. "Long lead material/ equipment" being defined as any materials/ equipment with a lead time greater then 4 weeks.

Include general working day durations for all major work activities. Building trades should provide this on a per building basis. (Ancillary Buildings, 1-Story Data Center, 2-Story Data Center)

It has been requested that pricing is provided based on "phasing options" as shown on the "phasing plan" provided and outlined below. It is request that subcontractors provide break out pricing in your proposal based on this request. In addition, RC Andersen will provide a bid form with the requested breakouts by trade which we request you fill out and return. Break outs requested on our bid form will match these phasing options:

Project Phase

1. Price #1: (Please see separate Sitework Outline Specifications / RFP)
   a. All site work and infrastructure
   b. Buildings ACB, CLB, CAB, island guard shack
   c. Pad ready all buildings, water treatment, CNG, and substation

2. Price #2: (Phase 1)
   a. Building A powered shell
   b. Building B powered shell
   c. Building C powered shell
   d. Building D powered shell
   e. Building E powered shell

3. Price #3: (Phase 2)
   a. Building F powered shell
   b. Building G powered shell
   c. Building H powered shell
   d. Building I powered shell
   e. Building J powered shell

4. Price #4: (Entire project phases 1-3)
   a. All site and infrastructure
   b. All phases

RFI PERIOD:

Technical RFI (design / owner) period closes end of day February 24th, 2025

Coordination RFI (scope trade-off between bidders or GC directed questions) period is open until bid is submitted.

BID NOTES:

All documents are available for download on Building Connected after submission of the required Non-disclosure Agreement.

RC Andersen and Structure Tone LLC are partnering to provide a complete proposal to NorthPoint Development. (RC Andersen and Structure Tone LLC are owned by the same parent organization). If awarded the project all trade subcontractor agreements will be issued through Structure Tone LLC. All bidding as well as management of the project during construction would be conducted thru the RC Andersen office.

THE PROJECT

NorthPoint Development is developing a +/- 185-acre parcel of land at the Keystone Trade Center in Fairless Hills, in Bucks County PA. The intent is to develop a master-planned campus, and auxiliary buildings needed for a combination of 10 single- and two-story Data Centers. This scope of work does not include performing the fit out of the interior date halls or power substation and is limited to the work shown on the construction documents and outlined in this memo.

Site construction is anticipated to begin June 17th 2025. A preliminary milestone schedule (subject to change) will follow with anticipated start and completion dates for each building onsite for use while pricing your scope of work.

KEY SITE INFORMATION

The site was part of the former US Steel Fairless Works (US Steel) facility, a steel-making and processing facility. Two US Steel buildings were located on the north side of the site, and train tracks were located along the eastern, southern, and western boundaries of the site. Train tracks also bisected the site diagonally in a northwest-southeast direction. US Steel excavated pits on the south side of the site; the pits have since filled with water.

The site is bounded by Ben Fairless Drive beyond which is a warehouse and associated parking on the north, Sorrells Boulevard on the east, Sinter Road on the south, and South Port Road beyond which is a landfill on the west.

Active construction is ongoing on site. The buildings and train tracks that bisect the site have been demolished or buried and the site is unoccupied. The train tracks around the perimeter of the site remain. Several stockpiles of material are located throughout the site and imported fill is being placed to raise site grades and level the site. Bulk filling has been completed on the north side of the site. The pits on the south side of the site have been drained and fill is being placed to raise grades.

The project will require significant import with fills up to 25 feet required and cuts of up to 5 feet in other areas.

The project requires significant and varied ground improvement work as needed to provide the bearing capacities for the buildings and infrastructure proposed onsite. Please refer to the geotechnical report provided. RC Andersen will reach out to all ground improvement subcontractors bidding the project to review recommended ground improvements carried in your proposal, durations and required sitework support associated with the proposed methods.

Subcontractors are aware this is an environmentally compromised site. At a minimum all workers engaging in intrusive earth disturbance activities such as excavation, grading and dewatering activities shall comply with Hazwoper requirements regarding worker training and medical monitoring. Bids should be based upon Level D PPE unless specifically called for in the material management plan provided. Subcontractors are to review the material management plan outlining specific requirements associated with working through the environmentally compromised in-situ soil as well as dewatering requirements associated with groundwater handling.

CURRENT PROJECT DOCUMENTS

The RFP documentation includes 60% DD drawings and specifications for all structures onsite as well as a complete civil package. Please refer to the “Titus 1-Story” and “Titus 2-Story” for the typical Data Center designs and ancillary buildings. The “Titus 1-Story” documents apply to buildings C, D, E. The “Titus 2-Story” documents apply to buildings A, B, F, G, H, I, J.

A preliminary geotechnical engineering report has been provided for pricing and finalizing sitework and ground improvements.

An environmental package has been provided which includes Phase 1 Environmental and material management plans.

The intention is to award all trade packages based on the current design sets so please qualify any scope items required as needed to provided hard pricing.

PROJECT GENERAL REQUIREMENTS

Currently there is no labor agreement in place for the project and the project is being priced as open shop. If possible, bidders are encouraged to submit pricing based on both union and non-union labor options. At a minimum all subcontractors are to confirm if they are carrying union/ non-union labor for the project in your proposal.

All subcontractors will be required to carry insurance as required in the "GC Ins Requirements Rev 06.14.22" document provided.

All subcontractors will be required to comply with the minimum health and safety requirements as outlined in "Appendix I RC Andersen Subcontractor Safety Responsibilities Rev 1.0" dated 03052024. In addition, please review the environmental phase 1 site assessment and material management plan provided. Environmental safety requirements outlined in these documents will be incorporated into a project specific RC Andersen Health and Safety Plan which will be included in all trade contracts.

No bond should be included in your proposal.

Tax associated with a capital improvement project is to be included in all pricing provided. Project is not tax exempt.

The developer has requested that all subcontractor pricing is final and applicable for the entire length of the project. (Excluding change orders issued for permissible delays and changes to the scope of the Work). This is inclusive of material/ equipment cost escalation for any reason including general inflation, tariffs and other taxes as well as labor increases. If material/equipment escalation is an issue and pricing cannot be "locked in" at time of subcontractor award (pricing provided should remain applicable for 90 days of bid submission) please provide a full list of associated material/ equipment of concern in your qualification for discussion with ownership. The intention is to provide pricing as competitive a possible so do not add additional cost for material risk at this time just provide qualifications in your proposal.

PROJECT SCOPE CLARIFICATIONS

A. Should there be any conflicts between this outline specification and the Tenant drawings/specifications, the tenant drawings/specifications shall govern.

B. **The following manufacturers, and/or suppliers are not allowed to participate in this project, and all Bidders shall not submit their bid utilizing any of those listed below:**

1. **Electrical Components/ Equipment**
   a. **Eaton Corporation**

2. **Mechanical and Plumbing Equipment**
   a. **Carrier (mechanical and plumbing equipment)**
   b. **York (mechanical and plumbing equipment)**

C. All design and construction work shall be performed in accordance with the currently adopted Codes and regulations of the City of Falls Township, the County of Bucks, and the State of Pennsylvania requirements as well as all applicable Federal laws, including the Americans with Disabilities Act (ADA), energy codes, on-site and off-site drainage requirements, and local Fire Marshall requirements.

D. All subcontractors shall be accountable for regular clean-up of trash and debris associated with your work. Dumpsters will be provided by others.

E. Data Center Buildings Scope of Work:

1. Design-Bid-Build Project Delivery. The scope of work to be provided by the Contractor shall include all necessary site improvements and construction necessary for complete and operational building as depicted on the construction drawings and specifications.

2. The following items are not included in this scope of work and will be performed/managed by the tenant. All associated work should be excluded from bidders' proposals when responding to this RFP.
   a. Interior fitout of data center Buildings PNE104 through PNE113.
   b. Shell and fitout of the Water Treatment Facility
   c. On-site fiber cables.
   d. Off-site fiber cables and pathway.
   e. Site security and low voltage conductors, cabling, and devices.
   f. Off-site natural gas service.

3. The scope of work to be provided under as part of this bid includes:
   a. Shell construction for data center Buildings PNE104 through PNE113, including mezzanines.
   b. Please note that the geotechnical report will be updated with the recent change to convert a single-story data center to (2) two-story data centers.
   c. All under slab piping and conduit.
   d. All utility mains from within 5' of the buildings.
   e. Foundations and equipment pads for generators, switchgear, transformers, screenwalls, exterior pipe racking, and condensing units.
   f. Exterior wall louvers and dampers.
   g. Elevator shafts and elevators.
   h. House electrical room buildout, including MEP.
   i. FER's, MMR's, and FRR's buildout, including MEP.
   j. Pre-action riser room buildout, including MEP.
   k. Telco Demarc room buildout, including MEP.

4. It is our intent to minimize vehicle traffic on the slabs. Absolutely no personnel vehicles, or parking of vehicles will be allowed on the slab. Delivery vehicles for

rebar, lumber, etc. will be allowed on the slab for the minimum amount of time possible. Any leaking vehicles shall not be allowed on the slab.

F. Sitework Scope

1. A Sitework Outline Specifications / RFP has been provided which governs the following scope of work and should be included in your "phase 1" pricing.
   a. Full site, civil, and utilities (to within 5' of the buildings)
   b. Shell construction and fitout for Buildings ACB, CAB, CLB, and the island guard shack.
   c. Electrical and fiber duct banks within project boundary.
   d. Security and low voltage raceways for the ancillary buildings.
   e. Site security and low voltage rough-in.

2. Specifically include the following scope:
   a. The buildings will be turned over to the contractor "pad ready", this subcontractor will be responsible for fine grading the building pads to +/-1" of subgrade.
   b. All export material can be taken to Phase 4 within Keystone Trade Center, roughly 0.67 miles to the east. This can be hauled on articulated trucks and placement/compaction will be handled by the developer.
   c. It is the responsibility of the subcontractor to identify any site imbalance and include any and all costs related to the imbalance. All import and export costs shall be the responsibility of the sitework subcontractor and shall be clearly identified on the bid form. After awarding the project, any additional costs related to import/export will **NOT** be covered by the Developer, and all import/export will be 100% owned by the contractor. This project will not be awarded until all import/export costs are firmly identified.
   d. All curbs, sidewalks, and patios up to the back of curb will be under the separate Sitework Outline Specifications / RFP associated with "Phase 1".
   e. This subcontractor will be responsible for all curbs, sidewalks, and patios from the back of curb up to the exterior wall of the data center building and this cost should be included separately for phases 2/3.

3. The Sitework scope of work to be furnished by the Owner/Developer shall includes the following. All scope associated with the items below is to be excluded from your proposal:
   a. Coordinating and ownership of the NPDES permits.
   b. Electrical duct banks located outside of the project boundary.
   c. Substation buildout and offsite electrical transmission.
   d. On-site high-pressure natural gas distribution.
   e. Civil/site design.
   f. Landscape design.
   g. Architectural design.
   h. Structural design.
   i. Mechanical design.
   j. Plumbing design.

k. Electrical design.
l. Fire protection design.
m. Fire alarm design.

Warranty/ Closeout

A. Subcontractors shall warrant all work for a period of one (1) year from the date of substantial completion. All typical extended warranties shall be provided as offered by the manufacturer.

B. Subcontractors shall provide a manufacturer's twenty (20) year "No-Dollar-Limit" (NDL) warranty for the roof system.

C. At the earliest occupancy date, Subcontractors shall electronically provide one (1) complete set of "Operation and Maintenance" manuals, including subcontractor and supplier contact information, maintenance and service instructions, schedules, emergency instructions, spare parts lists, wiring diagrams, and warranty information.

D. At the earliest occupancy date, Subcontractors shall electronically provide one (1) PDF set of as-built drawings to assist with ongoing operations of the building. As-built drawings shall in fact be "As-Built" drawings and should reflect all deviations from the permit/construction drawings, to indicate true "As-Built" information.

E. At the earliest occupancy date, thru the Contractor, Subcontractors shall schedule training of owner's personnel on use and maintenance of mechanical, electrical, plumbing, fire protection, fire alarm, security, irrigation, and other building systems. The Contractor shall video record all owner's training and provide owner with a complete electronic set of all owner's training videos.

F. The Contractor shall schedule a site visit with Tenant and Developer nine (9) months into the warranty period to review any potential warranty issues. Subcontractors shall provide a representative if so required.

G. All Subcontractor shall complete all project closeouts within 60 days of TCO/Substantial Completion. Retainage will not be paid or reduced from the punchlist value set at the time of Substantial Completion until all punchlist items are complete and all closeout documentation has been received for all trades.